Bill No: 3rd & FINAL.

M.A.R. 57 (Rule 116)

Measurement Book No. A/10 3446

Serial No. JOB CODE NO: 008-11-000077.

Name of work. Widening of Road from Bhadrappa Layout Signal to Kodigehalli Circle From cm: 0.00 m To 1500.00 m in Ward-08 Yelahanka zone.

Name of Contractor of nature of Agency M/s. PJB Engineers pvt. Ltd.

Date of commencement of work 11/3/2013. Est. Cost: Rs: 300.00 L

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	T.S. NO: BBMP/CE/Y2/TS/08/12-13 Dt: 28.05.2012.						
	A.S. NO: BBMP/JC/Y2/A.S/280/12-13 Dt: 23/05/2012.						
	Modified W.O. NO: EE(P)/Y2/NO/16/15-16 Dt: 30.03.2016						
	~~Modified~~ T.S. NO: 08/12-13 Dt: ~~15.03.2016~~ 28/05/2012.						
	Date of completion :- 30.06.2016.						
	Sheet No:-(1):- Clearing and grubbing road land including uprooting rank, vegetation, grass, bushes, shrubs, saplings and trees girth up to 300 mm, removal of stumps of trees cut earlier and disposal of unserviceable						

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	material and Stacking of Serviceable material to be used including removal and disposal of top Organic Soil not exceeding 150mm complete as per Specification.						
	Qty vide TMB P.No - 3411	—				0·184	Ha
	- do -	P.No 3438	-			0·550	Ha
						0·734	Ha
		D.P.C.	-			0·734	Ha
		Qty to be paid				Nil	
Item No: 8.	Cutting of trees -						
	not applicable						

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
				TOtal	Bill Amount: 6402392-		6402392-
	Certified that the above work has been carried out satisfactorily as per specification.						
						JE 30/6/2016	
							30/6/16

Scanned by CamScanner

DBR No 12/16-17
DATED 30-07-2014

M.A.R. 57 (Rule 116)

Measurement Book

No. A/10 3453

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Audited & Admitted for Rs. 6402392/- Sixty four lakhs Two thousand three hundred ninety two only 5717778/- ....by Cheque and Rs. 684614/- ....by Adjustment			upto date Previous paid		25846720 - 19444328 -	
				3rd & Final bill present		6402392 -	
					IT 2%	128048 -	
					VAT 4%	256096 -	
					L.cess 1%	64024 -	
					LR	230411 -	
					EBF	6402 -	
				Total Deduction		684614 -	
				By cheque		5717778 -	

Addl. Supdt. Engineer
Project Division
S.S.M.P.

Exe. Engineer
Project Division
S.S.M.P

8/9

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Widening of Road from Bhadrappa Layout Signal to Kodigehalli circle Chainage : 0.00 Mtr to 1500.00 Mt.Ward No.08,Yelahanka Zone

Agency: M/s.PJB Engineers Pvt Ltd.,

MEASUREMENT SHEET - 3rd & Final Bill

Chainage From	Chainage To	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item No.10		KSHDB MS00.18: Providing and laying semi dense bituminous concrete with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 4.5 to 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 500.8 complete in all respects as per specifications 25-30mm compacted thickness with 5% bitumen 60/70 grade (Grading II) as per the direction of Engineer in charge of the work.						
CH : 1306 to 1336 LHS		Cum	1	30.00	6.20	0.025	4.65	
CH : 1336 to 1366 LHS			1	30.00	6.20	0.025	4.65	
CH : 1366 to 1396 LHS			1	30.00	6.20	0.025	4.65	
CH : 1396 to 1426 LHS			1	30.00	6.20	0.025	4.65	
CH : 1426 to 1432 LHS			1	6.00	6.20	0.025	0.93	
CH : 1306 to 1336 RHS			1	30.00	10.00	0.025	7.50	
CH : 1336 to 1366 RHS			1	30.00	10.00	0.025	7.50	
CH : 1366 to 1396 RHS			1	30.00	10.00	0.025	7.50	
CH : 1396 to 1426 RHS			1	30.00	10.00	0.025	7.50	
CH : 1426 to 1432 RHS			1	6.00	10.00	0.025	1.50	
CH : 1432 to 1462 LHS & RHS			1	30.00	17.05	0.025	12.79	
CH : 1462 to 1492 LHS & RHS			1	30.00	15.20	0.025	11.40	
CH : 1492 to 1500 LHS & RHS			1	8.00	13.30	0.025	2.66	
Kote Muttarayaswamy temple RHS Cross Road			1	15.20	7.50	0.025	2.85	
Tatanagar Entrance			1	30.00	8.00	0.025	6.00	
Tatanagar Entrance			1	30.00	8.20	0.025	6.15	
Tatanagar Entrance			1	15.50	8.00	0.025	3.10	
CH : 1291 to 1306 RHS			1	15.00	12.35	0.025	4.63	
						Total Qty	100.61	

For PJB ENGINEERS PVT. LTD.,

Managing Director
Contractor's Representative

6/6
Assistant Engineer
Project Sub Division
BBMP, Bangalore

6/6/16
Assistant Executive Engineer
Project Sub Division
BBMP, Bangalore

Scanned by CamScanner